



City of League City, TX

300 West Walker
League City TX 77573

Text File

File Number: 17-0290

Agenda Date: 5/9/2017

Version: 1

Status: ATS Review

In Control: Public Works

File Type: Agenda Item

Title

Consider and take action on a resolution authorizing change order no. 1, in the amount of \$30,000, and change order no. 2, in the amount of \$158,300, with Weisinger Incorporated for the Water System Improvements Project - Dickinson Booster Pump Station Well, through the General Land Office, Community Development Block Grant, Disaster Recovery, Round 2.2 Program, GLO Contract No. 13-179-000-7292 (Director of Public Works)

..Background:

Approval of this resolution will authorize the construction Change Order No. 1 in the amount of \$30,000 and construction Change Order No.2 in the amount of \$158,300.

On November 24, 2015, City Council approved a construction contract with Weisinger, Inc for the Water System Improvements Project - Dickinson Booster Pump Station Well, in the amount of \$1,193,300.

Change order no. 1, in the amount of \$30,000, represents two additional water well samples which were used to investigate every possible water-bearing sand layer to determine the maximum production capacity of the well. The City's consultant recommended two additional test well samples be obtained to analyze the highest possible yield capacity of the well.

Change order no. 2, in the amount of \$158,300, represents the addition of a blending water line and well pipe and pump modifications to accommodate the anticipated water well yield capacity. A source of blending water is available in an existing water line on Ohio Street, which is east of the Dickinson Water Plant site. Extending 1,850 linear feet of 8-inch water line, from Ohio Street to the Dickinson Water Plant, is the consultant's recommended method of providing a beneficial project result. Based on this final well analysis, the well design, the blending water line addition, and the piping and pump modifications this project will provide a producing water well with a yield capacity of approximately 400 gallons per minute of drinking water meeting TCEQ water quality requirements.

This is a Hurricane Recovery Project being funded by the General Land Office of the State of Texas to provide for disaster recovery and restoration of infrastructure for communities impacted by the 2008 hurricanes. Funds are allocated by the United States Department of Housing and Urban Development through the Community Development Block Grant Program. League City's contract number is 13-179-000-7292.

The City's Grant Administrator, Riveron Corporation, has confirmed that these change orders are within the scope of the performance statement and will be paid by the GLO.

With approval of change order no. 1 and change order no. 2, the contract amount will be adjusted as follows:

Original Contract Amount	\$1,193,300.00
Change Order No. 1	\$ 30,000.00
Change Order No. 2	\$ 158,300.00
Adjusted Contract Amount	\$1,381,600.00

Adequate funds are available in the GLO, CDBG, Disaster Recovery Round 2.2 Program.

Attachments:

1. Data Sheet
2. Proposed Resolution
3. Final Well Construction Analysis
4. Change Order No. 1
5. Change Order No. 2

CONTRACT ORIGINATION:

Change order no. 1 and Change order no. 2 reviewed and approved by the City's Attorney's office.

FUNDING

{ } NOT APPLICABLE

{X} Funds are allocated by the United States Department of Housing and Urban Development through the Community Development Block Grant Program, League City's contract number 13-179-000-7292 and are funded from allocated GLO project funds with expenses charged to project expense string G1501-CONSTRUCT-WSIM.

{ } Requires Budget Amendment to transfer from Account # _____ to Account # _____