

WORK CHANGE DIRECTIVE (WCD) NO. 003

PROJECT: **Storm Water Improvements 2013 – Nottingham and Interurban Ditches**

OWNER: City of League City

ENGINEER: Jackie L. Murphy, P.E.

CONTRACTOR: AECOM

You are directed to make the following changes in the Contract:

DESCRIPTION AND REASON FOR THIS WCD:

This work change directive modifies the ditch design parameters so as to incorporate removal of an existing 12" asbestos cement water main which was not scheduled for abandonment in the initial proposal.

DESCRIBE CONTRACT PRICE (INCREASE/DECREASE) CHANGE FOR THIS WCD:

Price increase is to provide for additional professional engineering services in the amount of \$81,180.26, an increase of $\$81,180.26 / \$320,451.00 = 25.33\%$.

ATTACHMENTS:

Proposal for Professional Engineering Services, AECOM Technical Services, Inc. (dated June 2, 20214) ; and Council Item 4/30/2012/10B approved for PE & E Services in the amount of \$320,451.00; and Council Item 3/26/2013/10E approved for Environmental Permitting in the amount of \$61,100.00. Work Change Directive No.2 approved for avoidance of cost of environmental mitigation in the amount of \$32,740.75

CHANGES IN CONTRACT PRICE

ORIGINAL CONTRACT PRICE:	\$ 320,451.00
NET CHANGES FROM PREVIOUS WCDs:	\$ 61,100.00
CHANGE BY WCD #2	\$ 32,740.75
CHANGE BY THIS WCD #3:	\$ 81,180.26

CONTRACT PRICE WITH ALL APPROVED WCDs: \$ 495,472.01

CHANGES OR EXTENSIONS IN CONTRACT TIME

ORIGINAL CONTRACT TIME:	322 Calendar Days
INCREASED TIME FROM PREVIOUS WCDs:	+729 to 911 Calendar Days
INCREASED TIME FROM THIS WCD:	49 Calendar Days
REVISED CONTRACT TIME:	729 to 960 Calendar Days

SUBMITTED BY: _____
Jack Murphy, Sr. Civil Engineer

DATE: _____

RECOMMENDED BY: _____
Earl Smith, Director of Engineering

DATE: _____

OWNER APPROVAL BY: _____
John Baumgartner, Deputy City Manager

DATE: _____