



Texas General Land Office Disaster Recovery

Construction Contract Change Order Request Form

Engineer: Cobb, Fendley & Associates, Inc. 1920 Country Place Parkway, Suite 310 Pearland, Texas 77584 Phone No.: 281-993-4952	Owner: City of League City 300 W. Walker League City, Texas 77573 Phone No.: 281-554-1000	Contractor: Paskey Incorporated 128 South 8 th Street La Porte, Texas 77571 Agreement Date: 3/8/2016 Phone No.: 281-941-9321
Date: 4/12/2017 Project Code No.: 1212-026-03 Bid Package No.: 220609-1_BID1	Contract For: Shellside Drainage Improvements	GLO Contract No.: 13-179-000-7292 Change Order No.: 2

You are hereby requested to comply with the following changes from the contract plans and specifications:

Item No.	Description of Changes: Quantities, Units, Unit Prices, Change in Completion Scheduled, Etc.	Decrease in Contract Price	Increase in Contract Price
1	Barbed Wire Fence (Type A), Bid Item #6, 76 LF @ \$3.70/LF		\$281.20
2	Metal Beam Guard Fence, Bid Item #9, 320 LF @ \$70.00/LF	(\$22,400.00)	
3	12" ASB (GR2) (PG 64) (Per TxDOT Item 292), Bid Item #20, 74 TONS @ \$126.20/TON		\$9,338.80
4	3" TY D Surf (SAC-A) (PG 70-22) (Per TxDOT Item 3267) , Bid Item #21, 4 TONS @ \$291.96/TON		\$1,167.84

5	Remove & Dispose of 12" Storm Sewer Pipe, Bid Item #48, 81 LF @ \$11.00/LF		\$891.00
6	Removing Stabilized Base & Asphalt Pavement, Bid Item #52, 493 SY @ \$3.93/SY		\$1,937.49
7	24" RCP Storm Sewer (Class III) Tongue & Groove, Bid Item #64, 266 LF @ \$46.03/LF		\$12,243.98
8	Adjust Water Valves to Grade, Bid Item #68, 14 EA @ \$213.00/EA		\$2,982.00
9	Driveways, Reinforced Concrete (6-Inch Thickness), Bid Item #74, 490.58 SY @ \$82.80/SY		\$40,620.02
10	Driveway Headwall for Triple Barrel, Bid Item #76, 4 EA @ \$3,475.00/EA		\$13,900.00
11	Metal Beam Guard Fence, Bid Item #77, 343.75 LF @ \$129.00/LF		\$44,343.75
12	Extend 18" RCP, Bid Item #78, 1 LS @ \$17,348.13		\$17,348.13
13	Extend 24" RCP, Bid Item #79, 1 LS @ \$14,775.75		\$14,775.75
14	Sawcut RCP, Bid Item #80, 1 LS @ \$2,550.00		\$2,550.00

<u>Change in Contract Price</u>		<u>Change in Contract Time (Calendar Days)</u>	
Original Contract Price:	\$3,462,251.78	Original Contract Time:	300 days
Previous Change Order(s): No. 1 to No.1	\$38,402.54	Net Change From Previous Change Orders:	0 days
Contract Price Prior to this Change Order:	\$3,500,654.32	Contract Time Prior to this Change Order:	300 days
Net Increase/Decrease of this Change Order:	\$139,979.96	Net Increase/Decrease of this Change Order:	73 days
Contract Price With all Approved Change Orders:	\$3,640,634.28	Contract Time With all Change Orders:	373 days

Cumulative Percent Change in Contract Price (+/-): +5.15%	Grantee Contract End Date: (mm/dd/yy) 12/31/2018
Construction Contract Start Date: (mm/dd/yy) 3/8/2016	Construction Contract End Date: (mm/dd/yy) 4/18/2017

Reimbursements of costs included in this change order are subject to review by the GLO-DR program.

* This document may be executed prior to submission for GLO-DR program review, but all parties involved will be held responsible if the change order or the amendment warranted as a result of this change order is not in compliance with CDBG or HUD requirements.

RECOMMENDED:

By: Kimberly Waddell

ENGINEER

Date: 4/18/17

APPROVED:

By: _____

OWNER

Date: _____

ACCEPTED:

By: [Signature]

CONTRACTOR

Date: _____

JUSTIFICATION FOR CHANGE

1. Will this Change Order increase or decrease			
the number of beneficiaries?	<input type="checkbox"/> Increase	<input type="checkbox"/> Decrease	<input checked="" type="checkbox"/> No Change
If there is a change, how many beneficiaries will be affected?	Total ____ L/M ____		
2. Effect of this change on scope of work:	<input type="checkbox"/> Increase	<input type="checkbox"/> Decrease	<input checked="" type="checkbox"/> No Change
3. Effect on operation and maintenance costs:	<input type="checkbox"/> Increase	<input type="checkbox"/> Decrease	<input checked="" type="checkbox"/> No Change
4. Are all prices in the change order dependent upon unit prices			
found in the original bid?	<input type="checkbox"/> Yes		<input checked="" type="checkbox"/> No
If "No", explain: The change in price in the metal beam guard fence is due to a change in the TxDOT standard. The other changes are overruns of the original contract price.			
5. Has this change created new circumstances or environmental			
conditions which may affect the project's impact, such as			
concealed or unexpected conditions discovered during actual			
construction?	<input type="checkbox"/> Yes	<input checked="" type="checkbox"/> No	
If "Yes", is an Environmental Re-assessment required?			
6. Is the Texas Commission on Environmental Quality (TCEQ)			
clearance still valid? (if applicable)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
7. Is the TCEQ permit approval still valid? (sewer projects only)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
8. Are the handicapped access requirements/approval			
still valid? (if applicable)	<input type="checkbox"/> Yes	<input type="checkbox"/> No	
9. Are other Disaster Recovery contractual special condition clearance			
still valid?	<input checked="" type="checkbox"/> Yes	<input type="checkbox"/> No	
(If no, specify):			

NOTE:

- * Generally, a cumulative change in the contract price in excess of 25% cannot be reviewed (18% **decrease** for counties).

Requested RCP Extensions for Shellside Drainage Improvements

- | | |
|---------------------------------------------------------------------------------|---------------|
| 1. Virginia @ Olive | \$3,697.50 LS |
| Extend 6 pieces of 18" RCP by 4 LF each (3-NE corner, 3-SE corner) | |
| 2. Ohio @ Pear | \$3,860.31 LS |
| Extend 7 pieces of 18" RCP by 3 LF each (5-NE corner, 2-NW corner) | |
| 3. Ohio @ Peach | \$3,523.13 LS |
| Extend 6 pieces of 18" RCP by 3 LF each (3-SE corner, 3-NE corner) | |
| 4. Ohio @ Olive | \$3,697.50 LS |
| Extend 6 pieces of 18" RCP by 4 LF each (3-NW corner, 3-SW corner) | |
| 5. Maryland @ Pear | \$1,887.60 LS |
| Extend 1 piece of 24" RCP by 4 LF (NW corner) | |
| 6. Maryland @ Peach | \$4,988.40 LS |
| Extend 9 pieces of 24" RCP by 4 LF each (3-NE corner, 3-SW corner, 3-NW corner) | |
| 7. Oklahoma @ Pear | \$2,960.25 LS |
| Extend 1 piece of 18" RCP by 4 LF (SW corner) | |
| Extend 1 piece of 24" RCP by 4 LF (NE corner) | |
| Extend 2 pieces of 24" RCP by 3 LF each (1-NW corner, 1-SW corner) | |
| Saw cut 1 piece of RCP (SE corner) | |
| | \$850.00 LS |
| 8. Oklahoma @ Peach | \$2,664.30 LS |
| Extend 3 pieces of 24" RCP by 4 LF each (SW corner) | |
| 9. Saw cut 2 pieces of RCP (NW corner) | \$1,700.00 LS |
| 10. Kentucky @ Pear | \$2,569.69 LS |
| Extend 2 pieces of 18" RCP by 4 LF each (1-SW corner, 1 NW corner) | |
| Extend 1 piece of 18" RCP by 3 LF each (SE corner) | |
| 11. Kentucky @ Peach | \$2,275.20 LS |
| Extend 2 pieces of 24" RCP by 4 LF each (NW corner) | |