

WORK CHANGE DIRECTIVE (WCD) NO. 003

PROJECT: PK1104 - FM518 H&B & WT1109 36" Waterline - Land Clearing Project

OWNER: City of League City

CONTRACTOR: Carter Excavating & Clearing LLC

You are directed to make the following changes in the Contract:

DESCRIPTION AND REASON FOR THIS WCD:

Per direction of the Texas Parks and Wildlife change the hydro-seed mixture from Bermuda to Coastal Prairie Mix drilled and spread at 20 pounds/acre. Additionally, install straw erosion control blankets along the entire perimeter (approx. 2,900 LF), eight feet wide, pinned to the ground. The project will be delayed by one week for the new seed order.

DESCRIBE CONTRACT PRICE (INCREASE/DECREASE) CHANGE FOR THIS WCD:

The new coastal prairie mix will increase the cost by \$25,200.00 and the straw blankets will increase the cost by \$5,980.00. The total cost impact will be \$31,180.00.

ATTACHMENTS:

CHANGES IN CONTRACT PRICE

ORIGINAL CONTRACT PRICE:	\$ 235,727.00
NET CHANGES FROM PREVIOUS WCDS:	\$ 26,735.00
CHANGE BY THIS WCD:	\$ 31,180.00
CONTRACT PRICE WITH ALL APPROVED WCDS:	\$ 293,642.00

CHANGES OR EXTENSIONS IN CONTRACT TIME

ORIGINAL CONTRACT TIME:	90	Calendar Days
INCREASED TIME FROM PREVIOUS WCDS:	0	Calendar Days
INCREASED TIME FROM THIS WCD:	7	Calendar Days
REVISED CONTRACT TIME:	97	Calendars Days

SUBMITTED BY:

Kenneth Carter
Kenneth Carter, Carter Excavating & Clearing LLC

DATE: July 30, 2019

OWNER APPROVAL BY:

John Baumgartner, City Manager

DATE: _____



Excavating Services for the Greater Houston Area

Kenneth Carter

Carter Excavating and Clearing
911 CR 874
Cushing, TX 75760

Greetings,

29 July, 2019

Change Order Request No.3 for Contract #: 3190375 between (Client) City of League City, TX and (Contractor) Carter Excavating and Clearing LLC

Per discussion with Jacques Gilbert and in coordination with Alex Noel, with input from Gene Stalzer and TPWD representatives, I would like to request the following changes to contract #3190375 TxDOT FM 518 Bypass H&B and 36" WL SH3 to SSH BPS.

- Change the previous hydro-seed for area #1 from Bermuda to Coastal Prairie Mix, drilled and spread at twenty (20) pounds/acre
 - Original Cost for Line Item 10 - \$55,308
 - This work change directive will increase the cost by \$25,200 (Line 14) to a total of \$80,508
- Install straw erosion control blankets around the entire perimeter (approx. 2900 LF) eight feet wide, pinned to the ground at not less than one square yard intervals
 - Cost increase of \$5,980
- **Cost impact to the contract will be additional \$31,180**

Please see attached *CLINS thru CO3* for line item specifics

With approval, the new contract total value shall be \$293,642

Thank you

A handwritten signature in black ink, appearing to read "KC", is written over a light blue diagonal background.

Kenneth Carter,

Owner, Carter Excavating and Clearing LLC

Contact us at

Phone: 512-713-3694

E-mail: Kenneth.Carter@cdeconst.com

Client Line Items for PK1104-FM518 & WT1109 36" Waterline - Land Clearing Project
Carter Excavating and Clearing LLC

Line Item	Description	Unit of Measure	Qty	Unit Price	Amount
1	SWPP Manual and NOI (Including Construcion Exits as needed at the 3 sites)	Lump Sum	1	\$4,000	\$4,000
2	Site 1 Forestry Head Mulching (Mulch in Place) (Approximately 11 acres)	Acre	12	\$5,628	\$67,530
3	Site 2 Site Clearing (Cut, Clear and Haul) (Approximately 0.5 Acres)	Acre	1	\$9,139	\$9,139
4	Hydrumulch all Disturbed areas for Site 2	Acre	1	\$4,609	\$4,609
5	Site 2 Tree Spade and Relocate (Vary in caliper size from 2" to 12")	Each	11	\$661	\$7,271
6	Site 3 Site Clearing (Cut, Clear, Haul) (Approximately 10.3 Acres)	Acre	10.5	\$4,998	\$52,479
7	CCISD access to the Site 30' Wide (Approximately 0.4 acres) (Include any incidentals such as mats, temporary road, Etc.)	Acre	1	\$40,000	\$40,000
8	Hydromulch all Disturbed areas for Site 3	Acre	11	\$4,609	\$50,699
Original Contract Total					\$235,727
9	WCD#1 Change Line #2 from Mulch in Place to Cut, Clear, Haul	Acre	12	-630	-\$7,554
10	WCD#1 HydroSeed Area #1	Acre	12	4609	\$55,308
Work Change Directive #1 - Contract Total					\$283,481
11	WCD#2 Remove Site 2	Acre	1	-\$9,139	-\$9,139
12	WCD#2 Remove Hydroseed Site 2	Acre	1	-\$4,609	-\$4,609
13	WCD#2 Remove Relocating Trees	Each	11	-\$661	-\$7,271
Work Change Directive #2 - Contract Total					\$262,462
14	WCD#3 Change seed mix to Coastal Prairie Mix	Acre	12	\$2,100	\$25,200
15	Straw Matting for Erosion Control	LF	2990	\$2	\$5,980
Work Change Directive #3 - Contract Total					\$293,642