

WORK CHANGE DIRECTIVE (WCD) NO. 6

PROJECT: FM2002 Council Chambers Remodel (ITB 20-CIP-018)

OWNER: City of League City

CONTRACTOR: Westway Construction Services, LLC

You are directed to make the following changes in the Contract:

DESCRIPTION AND REASON FOR THIS WCD:

- Increase size in dais and stage for the dais. Request for increase was made a councilmember.
- General conditions for supervision to have Westway's personnel cover the completion of this project for the from May 15th – June 17th for the dais fabrication and install, extend the stage that the dais sits on, completion of the carpet flooring install, millwork completion, and painting.

DESCRIBE ADDITIONAL DAYS (INCREASE/DECREASE) CHANGE FOR THIS WCD:

- CO 011 R1 - \$9,233.02
- CO 018 - General conditions from May 15th thru June 17th - \$19,964.99

Additional completion days increase is for

- Original contract completion date was March 31, 2021
- New substantial completion date request is for June 17, 2021

ATTACHMENTS:


CHANGES IN CONTRACT PRICE

ORIGINAL CONTRACT PRICE:	\$ 1,019,490.00	ORIGIANL
NET CHANGES FROM PREVIOUS WCD:	\$ 42,950.73	PREVIOUS
CHANGE BY THIS WCD:	\$ 29,198.01	CURRENT
CONTRACT PRICE WITH ALL APPROVED WCDS:	\$ 1,091,638.74	TOTAL

CHANGES OR EXTENSIONS IN CONTRACT TIME

ORIGINAL CONTRACT TIME:	74	Calendar Days
INCREASED TIME FROM PREVIOUS WCDS:	49	Calendar Days
INCREASED TIME FROM THIS WCD:	34	Calendar Days
REVISED CONTRACT TIME:	157	Calendars Days


SUBMITTED BY:



{CONTRACTOR}

DATE: May 4, 2021

RECOMMENDED BY:



{ARCHITECT OF RECORD}

DATE: May 4, 2021

DIRECTOR OF BUGET & PMO:

Angie Steelman
Director of Budget & Project Management

DATE: _____

OWNER APPROVAL BY:

John Baumgartner
City Manager

DATE: _____