



Legislation Details (With Text)

File #:	16-1305	Version:	1	Name:	Third Amendment with AECOM Technical Services Inc. for Storm Water Improvements
Type:	Agenda Item	Status:		Status:	Approved
File created:	9/27/2016	In control:		In control:	Public Works
On agenda:	10/11/2016	Final action:		Final action:	10/11/2016
Title:	Consider and take action on a resolution authorizing a third amendment to the professional services agreement with AECOM Technical Services, Inc. for Storm Water Improvements 2012-2013 [DR1110] to increase the total compensation by \$81,180.26 and other matters (Deputy City Manager)				

Sponsors:

Indexes:

Code sections:

Attachments: 1. Data Sheet, 2. Proposed Resolution, 3. Exhibit A - Work Change Directive #3, 4. AECOM Proposal, 5. Approved Data Sheets, 6. Work Change Directive #2, 7. Aerial Map

Date	Ver.	Action By	Action	Result
10/11/2016	1	City Council	Approved	Pass

Consider and take action on a resolution authorizing a third amendment to the professional services agreement with AECOM Technical Services, Inc. for Storm Water Improvements 2012-2013 [DR1110] to increase the total compensation by \$81,180.26 and other matters (Deputy City Manager)

Approval of this resolution, with authorize a third amendment to the professional services agreement with AECOM Technical Services, Inc. for Storm Water Improvements 2012-2013. On April 22, 2012, City Council approved the professional services agreement with AECOM Technical Services, Inc. for restoration of the Interurban Channel (north of FM 517), and Nottingham Ditch (Calder Rd. to the Interurban Channel). The first phase of the approved services included the development of a preliminary engineering report (PER) to evaluate the physical properties of the drainage features and develop design alternatives.

On March 26, 2013, City Council approved amending the professional services agreement to pursue environmental permitting identified in the PER.

July 8, 2014 city staff approved Work Change Directive Number 2 to redesign the Nottingham Ditch to avoid the impacts of environmental mitigation. In the redesign meetings, an opportunity to abandon a 16-inch asbestos cement water main which runs in and across Nottingham Ditch easement was identified and evaluated. A scope of work to implement the abandonment has been prepared to supplement the original contract. The amended scope of work will include a need for redesign as outlined in the attached AECOM proposal.

AECOM has determined that the time required to complete the redesign of Nottingham Channel shall be six (6) weeks. Based on this time frame and the tasks detailed within this scope of work, AECOM requests a lump sum fee of \$81,180.26 for engineering services as shown in the table below.

<u>Description</u>	<u>Fee</u>
April 22, 2012: PER + Design Phase Services	\$320,451
March 26, 2013: add Environmental Permitting	61,100
July 8, 2014: add Nottingham Redesign w/o Environmental Impact	32,740.75
This amendment: add Nottingham Redesign	81,180.26
Total	\$495,472.01

Attachments:

1. Data Sheet
2. Proposed Resolution
3. AECOM Proposal
4. Approved Data Sheets
5. Work Change Directives
6. Aerial Map

CONTRACT ORIGINATION: AECOM Proposal reviewed and approved by City Attorney's office

FUNDING

{X} Funds are available from Tyler Account DR1701-PRIOR BOND-TS BONDS-2016 CO with expenses charged to DR1701-PLAN DESIG-DESIGN-2016 CO