



Legislation Details (With Text)

File #: 17-0683 **Version:** 2 **Name:** C.O. No. 1 with Precise Services, Inc. for SH 96 at South Shore Blvd. Intersection Improvement Project

Type: Agenda Item **Status:** Approved

File created: 10/25/2017 **In control:** Public Works

On agenda: 11/14/2017 **Final action:** 11/14/2017

Title: Consider and take action on a resolution authorizing change order no. 1 with Precise Services, Inc. for the SH 96 at South Shore Boulevard Intersection Improvement Project (ST1602) in an amount of \$66,861.51 for a total contract amount of \$499,489.36 (Director of Budget & Project Management)

Sponsors:

Indexes:

Code sections:

Attachments: 1. Data Sheet, 2. Proposed Resolution, 3. Exhibit A - Change Order 1, 4. CIP Program Sheet, 5. Aerial Map, 6. Email with TxDOT

Date	Ver.	Action By	Action	Result
11/14/2017	2	City Council	Approved	Pass

Consider and take action on a resolution authorizing change order no. 1 with Precise Services, Inc. for the SH 96 at South Shore Boulevard Intersection Improvement Project (ST1602) in an amount of \$66,861.51 for a total contract amount of \$499,489.36 (Director of Budget & Project Management)

On January 10, 2017, City Council awarded the construction contract for the Intersection Improvements at SH 96 and South Shore Boulevard to Precise Services, Inc. in the amount of \$432,627.85, and authorized a work change directive and construction material testing services budget of \$56,563. The work change directive budget is to be used for minor work changes and change orders that will adjust the contract price and contract time to reflect conditions that unexpectedly arise because of the actual construction development of the project.

Change order no. 1, in the amount of \$66,861.51, represents a design change directed by TxDOT. On October 18, 2016, Kimley-Horn, the City's design consultant, submitted Engineering drawings to TxDOT for review. Approval was received in June 2017. Precise Services, Inc began construction on August 14, 2017. On October 10, 2017, the Maintenance Division of TxDOT notified the Contractor that the proposed road section was not in accordance with Galveston County Area Office standards. It was determined that stabilization of the existing subgrade was omitted from the design. Kimley-Horn acknowledged their omission and have provided revised drawings and assisted with preparation of this Change Order, at no additional cost. Had the subgrade stabilization not been omitted from the Engineering drawings, the proposed increase of \$66,861.51 would have been included in the original contract amount.

This change order will add 84 calendar days to the construction schedule, with an anticipated completion date of January 9, 2018.

With approval of Change Order No. 1, the contract amount will be adjusted as follows:

Original Contract Amount	\$ 432,627.85
Change Order No. 1	<u>\$ 66,861.51</u>
Adjusted Contract Amount with Change Order	\$ 499,489.36

Funds are available from the existing ST1602 project contingency in the amount of \$49,092 with the difference of \$17,770 from the same funding source. These funds were programmed for Ervin Connector construction in FY2018

which could potentially increase the FY2018 bond issue for Ervin Connector construction by the \$17,770 depending on the construction award amount.

Attachments:

1. Data Sheet
2. Proposed Resolution
3. Exhibit A - Change Order No. 1
4. CIP Program Sheet
5. Aerial Map
6. Email with TxDOT

FUNDING

{X} Funds are available in the amount of \$66,862 2012A CO fund 5225 with expenses charged to ST1602-CONSTRUCT-CONSTRUCT-2012A CO.