CHANGE ORDER (CO) NO. __004____

PROJECT: **DR 2004 – Bayridge Flood Reduction Phase 1**

OWNER: **City of League City**

ENGINEER: **LJA Engineers**

CONTRACTOR: **G.W. Phillips Concrete Construction, Inc**

You are directed to make the following changes in the Contract:

DESCRIPTION AND REASON FOR THIS CO:

This change order will increase the contract to cover changes in traffic control required by TxDOT, and increased contract time to cover the work plus time through council approval.

This places the substantial completion date at July 16, 2025

DESCRIBE CONTRACT PRICE (INCREASE/DECREASE) CHANGE FOR THIS CO:

TxDOT required changes in traffic control result in a contract increase to cover materials and installation of temporary pavement in the median at Bayridge Drive.

ATTACHMENTS: Cost proposals

CHANGES IN CONTRACT PRICE

ORIGINAL CONTRACT PRICE:	**$**	**919,283.45**
NET CHANGES FROM PREVIOUS CO:	**$**	**39,238.00**
CHANGE BY THIS CO:	**$**	**32,800.00**
CONTRACT PRICE WITH ALL APPROVED CO:	**$**	**991,324.45**

CHANGES IN CONTRACT TIME

ORIGINAL CONTRACT TIME:	**80**
NET CHANGES FROM PREVIOUS CO:	**119**
CHANGE BY THIS CO:	**21**
CONTRACT TIME WITH APPROVED CO:	**220**

RECOMMENDED BY: _____ **DATE:** _____
Anthony Talluto, Project Manager

APPROVED BY:

_____ **DATE:** _____
Ron Bavarian, Executive Director of
Capital Projects

_____ **DATE:** _____
John Baumgartner, City Manager

G.W. Phillips Concrete Construction, Inc.
117 Oates Road Houston, Texas 77013 Ph: (713) 674-9400

BAY RIDGE FLOOD REDUCTION – PHASE 1
CHANGE ORDER NO. 4 – TEMP BASE

ITEM	DESCRIPTION	UM	QTY	UNIT	TOTAL
CHANGE ORDER NO. 4 - TEMP BASE					
1	SAW-CUT, BREAK, AND REMOVE APPROX. 285 LF OF 2' WIDE CONCRETE CURB AND GUTTER. EXCAVATE AND STOCKPILE APPROX. 145 CY OF SPOILS FROM EXISTING MEDIAN. LOWERING OF EXISTING (2) WATER VALVE COVERS DOWN TO GRADE TO PROPOSED TEMPORARY PAVEMENT. INSTALLATION OF 6" OF COMPACTED BLACK BASE, INCLUDES GRADING AND COMPACTION FOR TEMPORARY TRAFFIC CONTROL. INCLUDES REMOVAL UPON COMPLETION OF PHASE 2 TCP. 1 DAY SAW CUT 1 DAY BREAK AND REMOVE 2 DAYS FOR EXCAVATION OF THE MEDIAN 2 DAYS FOR BLACK BASE 6 ADDITIONAL WORKING DAYS PLUS, EVERY DAY FROM 4/15/2025 UNTIL CITY APPROVAL	LS	1	$ 32,800.00	$ 32,800.00
				TOTAL:	$ 32,800.00